

-----  
From: Tom Griffith <tom.griffith@robertthomashomes.com>  
Date: Wed, May 24, 2023 at 8:56 AM  
To: Tammy <sturtztammy@gmail.com>  
Cc: Skip Sturtz <skip@inc2ink.com>, Adam Wendelschafer <adam.wendelschafer@robertthomashomes.com>

Good morning Tammy and Skip,

I spoke to Adam and received answers to your questions.

1. The floor outlets. Adam will check with the Electrician to see if there is a dark brown color to better match your wood floors. If so, they will replace them. The outlet near the rail is code and needs to be there to pass inspection.
2. The corner siding. Adam is aware of this and awaiting the trim/siding pieces to complete this work. It should be done soon.
3. The toilets. Adam will discuss with plumber and change the toilet in the Owner's bath.
4. The mantle. The new mantle is on site and will be installed when the trim carpenters return to do their Quality Inspection.
5. The sidewalk/front porch. The steps to the front porch will be made with the composite product used on the front porch. The sidewalk that leads from the street will be a concrete walk and installed after the city completes their work. The concrete walk is scheduled to be poured this next Tuesday. When that is done, Adam will order the concrete walk to be poured. The east side of your composite steps will have an aluminum hand rail added on the egress well side.
6. The mirrors. Adam has ordered the correct mirrors and these will be switched out.

Thanks,

Tom